

## WESTERN POWER DISTRIBUTION (“WPD”)

### COMMISSIONING CONFIRMATION – MICRO GENERATORS

This form should be completed by the Installer on the Customer’s behalf for each generator rated between 16A per phase and 75A per phase type approved to G59/2 connected in parallel with WPD’s Distribution System is required

One Commissioning Pro-forma per installation is to be submitted to WPD.

<b>Site Details</b>	
Site address (incl. post code)	
Telephone number	
Customer supply number (MPAN)	
<b>Distribution Network Operator (DNO)</b>	
<b>Contact Details</b>	
<b>Generator</b> name	
Contact person	
Contact telephone number	
<b>Generating Plant Details</b>	
<b>Manufacturer</b> and model type	
Serial number of each <b>Generating Unit</b>	
Serial number / version numbers of software (where appropriate)	
Rating (kVA) and power factor (under normal running conditions)	
Maximum peak short circuit current (A)	

Type of prime mover and fuel source	
Location of <b>Generating Plant</b> within the <b>Customers Installation</b>	
Location of multi pole isolator	

Installer Details	
Installer	
Accreditation / Qualification:	
Address (incl. post code)	
Contact person	
Telephone Number	
Fax Number	
E-mail address	
Information to be Enclosed	
Final copy of circuit diagram	
<b>Generating Plant</b> Type Verification test sheet or web address if appropriate	
Computer print out (where possible) or other schedule of protection settings	
Electricity meter(s) make and model:	

Declaration - to be completed by Installer		
The <b>Generating Plant</b> installation complies with the relevant sections of Engineering Recommendation G59/2.		
The Loss of Mains protection has been proved by a functional test carried out as part of the on-site commissioning, eg a momentary disconnection of the supply to the <b>Generating Plant</b> in order to prove that the Loss of Mains protection operates as expected.		
Protection settings have been set to comply with Engineering Recommendation G59/2.		
The protection settings are protected from alteration except by prior written agreement between the <b>DNO</b> and the customer or his agent.		
Safety labels have been fitted in accordance with Section 11.2 of Engineering Recommendation G59/2.		
The installation complies with the relevant sections of BS7671 and an installation test certificate is attached.		
Comments (continue on separate sheet if necessary)		
	Signature:	Date:

**Please forward this form to:**

**For South Wales & South West England**

Western Power Distribution  
Records Team  
Lostwithiel Road  
Bodmin  
Cornwall PL31 1DE

**For Midlands**

Western Power Distribution  
Records Team  
Toll End Road  
Tipton  
DY4 0HH

Email: [wpdnewsupplies@westernpower.co.uk](mailto:wpdnewsupplies@westernpower.co.uk)  
[wpdnewsupplieswales@westernpower.co.uk](mailto:wpdnewsupplieswales@westernpower.co.uk)

[wpdnewsuppliesmids@westernpower.co.uk](mailto:wpdnewsuppliesmids@westernpower.co.uk)

Ensuring you have quoted the WPD enquiry reference number if this has already been given to you.