## Regional Development Programme 4 - WPD & NG: Storage Demand Side 22-Mar-2019 High Level Plan





	VU.U			or the state of th																																	
			Sep-18			Oct-18				Nov-18			Dec-18			Jan-19			Feb-19			Mar-19			Apr-19			May-19			9 Jun-19			Jul-19			
Activity	% Complete	Status	3 1	0 17	24	1 8	15	22 2	29 5	12	19 2	26 3	10	17 24	31	7 14	21	28 4	11	18	25	4 11	. 18	25	1	8 15	5 22	29	6 :	.3 20	27	3 1	10 17	24	1 8	15 22	2 29
Agree Scope and Plan	100%																																				
Development of Technical data sets	100%																																				
WPD Analysis (3 GSPs with Storage Treated Separately)	100%																																				
NG TO Analysis (3 GSPs with Storage Treated Separately)	100%																																				
Confirm distribution flexibility approach	90%																																				
Finalise T/D policy for this approach	50%																																				
Analyse RDP approach to flexible demand is consistent with interpretation of P2	50%																																				
Develop Changes to example BCA and changes to DNO to Customer Agreement	50%																																				
Options for treatment of demand side flexibility against DNO constraints - final	50%																																				
Guidance documentation to cover flexibility options for Storage	50%																																				
RDP Documentation and sign off Design phase	50%																																				
Work on phase 2 DNO flexibility procurement	0%																																				<b>→</b>
Implementation Phase (NGESO IS project variation and data links)	0%																																				<b>→</b>